

WASHINGTON STATE  
DEPARTMENT OF TRANSPORTATION  
CHANGE ORDER

DATE: 07/03/23  
PAGE 1 of 3

CONTRACT NO: 009015 FEDERAL AID NO:  
CONTRACT TITLE: SR 520, MONTLAKE TO LAKE WASHINGTON I/C AND BRIDGE  
CHANGE ORDER NO: 155 STRIKE-WABS SCH RECOV AND TIME

PRIME CONTRACTOR: XXXXXXXXXX GRAHAM CONTRACTING, LTD.  
13555 SE 36TH ST SUITE 120  
BELLEVUE WA 98006-1442

( ) Ordered by Engineer under the terms of Section 1-04.4 of the Standard Specifications  
(X) Change proposed by Contractor

ENDORSED BY:	SURETY CONSENT:
CONTRACTOR SIGNATURE	ATTORNEY IN FACT
DATE	DATE

ORIGINAL CONTRACT AMOUNT: 455,349,888.00  
CURRENT CONTRACT AMOUNT: 485,401,444.23  
ESTIMATED NET CHANGE THIS ORDER: 1,284,206.00  
ESTIMATED CONTRACT TOTAL AFTER CHANGE: 486,685,650.23

Signature Required: (X) Project Engineer (X) State Construction Engineer  
(X) Regional Administrator ( ) Other Agency

<i>Signature on file</i> Robyn L. Boyd (Jul 24, 2023 11:09 PDT)	<i>Signature on file</i>
PROJECT ENGINEER SIGNATURE Jul 24, 2023 DATE	STATE CONSTRUCTION ENGINEER SIGNATURE Jul 31, 2023 DATE
<i>Signature on file</i>	OTHER APPROVAL WHEN REQUIRED
REGIONAL ADMINISTRATOR SIGNATURE Jul 25, 2023 DATE	SIGNATURE DATE REPRESENTING

CONTRACT NO:009015

CHANGE ORDER NO:155

All work, materials, and measurements to be in accordance with the provisions of the Standard Specifications and Special Provisions for the type of construction involved.

This contract is revised as follows:

The first paragraph above is revised to read:

All work, materials, and measurements to be in accordance with the Contract Documents for this Project. Unless specifically modified herein, all provisions in the Contract Documents shall remain in full force and effect.

**DESCRIPTION:**

This change order is a Design-Builder Initiated Change, in accordance with General Provisions Section 1-04.4(2). This change order provides additional Contract time to the Design-Builder for impacts to Critical Path work caused by the Sand & Gravel Teamster's Local 174 Strike (Teamsters Strike).

This change order also provides additional compensation to the Design-Builder for all schedule recovery costs associated with the West Approach Bridge South and in-water work restrictions that were incurred due to the Teamsters Strike, including those of the Design-Builder, subcontractors, suppliers, and other entities.

**CONTRACT REQUIREMENTS:**

Hydraulic jacks purchased by the Design-Builder's subcontractor, American Bridge, to facilitate schedule recovery on the West Approach Bridge South shall become the property of WSDOT when they are no longer needed for West Approach Bridge South schedule recovery work on the Montlake Project. The Design-Builder shall deliver the jacks to WSDOT at the WSDOT Peninsula in boxes, containers, or as agreed to by WSDOT. The Design-Builder shall provide WSDOT with five Calendar Days' notice prior to delivery of the jacks.

The Contract Form, Item 4.2, "Deadline for Substantial Completion", is modified as follows:

**Delete:**

"The deadline for Substantial Completion of the Project is 1,612 Calendar Days starting on the first Calendar Day after the effective date of the Notice to Proceed. No extension of said deadline shall be effective unless in writing signed by WSDOT."

**And replace with:**

"The deadline for Substantial Completion of the Project is 1,726 Calendar Days starting on the first Calendar Day after the effective date of the Notice to Proceed. No extension of said deadline shall be effective unless in writing signed by WSDOT."

**PAYMENT:**

The new pay item, "Strike-WABS Sch Recov and Time" in the lump sum amount of \$1,284,206.00, shall be compensation for all costs associated with the West Approach Bridge South and in-water work restrictions schedule recovery performed by the Design-Builder and/or its subcontractors, consultants, suppliers, and others, and delivery of the hydraulic jacks.

**CONTRACT TIME:**

Contract Time shall be increased by 114 Calendar Days, increasing the deadline for Substantial Completion of the Project to 1,726 Calendar Days.

WASHINGTON STATE  
 DEPARTMENT OF TRANSPORTATION  
 CHANGE ORDER

DATE:07/03/23  
 PAGE 3 of 3

CONTRACT NO:009015	CHANGE ORDER NO:155
--------------------	---------------------

ITEM NO	GROUP NO	STD ITEM	UNIT OF MEASURE	UNIT PRICE	EST QTY CHANGE	EST AMT CHANGE
---------	----------	----------	-----------------	------------	----------------	----------------

ITEM	DESCRIPTION:	CO 155	STRIKE-WABS	SCH RECOV	AND TIME	
1105	01		L.S.	0.00		1,284,206.00

AMOUNT TOTAL  
 -----  
 1,284,206.00  
 =====